

■青森市役所新庁舎整備スケジュール

平成27年5月11日 現在

年度	2014			2015			2016			2017			2018			2019			2020																								
	H26			H27			H28			H29			H30			H31			H32																								
月	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
種別	調整+設計プロボ 1ヶ月+4ヶ月			設計19ヶ月									予算 議会承認			入札 議会承認			新庁舎(A棟)建設工事30ヶ月									引越			旧庁舎解体工事 6ヶ月			立駐工事9ヶ月 外構工事6ヶ月									
全体工程	議会 設計プロボ			基本設計(7ヶ月)			実施設計(12ヶ月)			計画通知			入札 議会承認			新庁舎(A棟)建設工事(30ヶ月)									引越																		
準備	委員調整									議会対応 12月補正要求			入札 議会承認			準備・ 支障物撤去																											
土工事													山留工事・杭工事																														
杭・山留め													山留30日、杭80日+天候調整																														
基礎工事													掘削 2800㎡×3m÷150÷2=28日																														
地上躯体													免震P 養生 35日(免震装置仮組含む)																														
外装仕上													型枠・鉄骨・鉄筋・コンクリート工事など 1階当たり4.5週間×12.5階=56.3週÷4=14.1ヶ月																														
内装仕上																																											
外構工事																																											
検査																																											
解体工事																																											
立体駐車場棟																																											
外構工事																																											
第3庁舎棟																																											
備考																																											